



Grant All-Detail Report Disaster Relief 2016

Grant Title - 2014 - Minnesota Flood Relief Grant Phase 2 (Sibley SWCD)

Grant ID - P16-1110

Organization - Sibley SWCD

Grant Awarded Amount	\$223,841.00	Grant Execution Date	10/13/2015
Required Match Amount	\$0.00	Grant End Date	12/31/2017
Required Match %	0%	Grant Day To Day Contact	Joel Wurscher

Budget Summary

	Budgeted	Spent	Balance Remaining*
Total Grant Amount	\$208,094.55	\$205,429.00	\$2,665.55
Total Match Amount	\$0.00	\$0.00	\$0.00
Total Other Funds	\$39,887.43	\$39,887.43	\$0.00
Total	\$247,981.98	\$245,316.43	\$2,665.55

*Grant balance remaining is the difference between the Awarded Amount and the Spent Amount. Other values compare budgeted and spent amounts.

Budget Details

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matching Fund
Administration/Technical	Technical/Engineering Assistance	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Sibley SWCD)	\$37,636.22	\$34,970.67	12/31/2017	N
FR14-4 Rodger Slater	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Sibley SWCD)	\$12,437.00	\$12,437.00	11/14/2017	N
FR14-4 Rodger Slater	Agricultural Practices	Other Funds	2014 - Minnesota Flood Relief Grant (Sibley SWCD)	\$31,063.00	\$31,063.00	11/14/2017	N

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matching Fund
FR14P2-1 William Schwab	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Sibley SWCD)	\$4,786.13	\$4,786.13	6/14/2016	N
FR14P2-10 Verne Schlueter	Streambank or Shoreline Protection	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Sibley SWCD)	\$26,267.57	\$26,267.57	12/12/2017	N
FR14P2-10 Verne Schlueter	Streambank or Shoreline Protection	Other Funds	2014 - Minnesota Flood Relief Grant Phase 3B (Sibley SWCD)	\$8,824.43	\$8,824.43	12/12/2017	N
FR14P2-2 Jeff Brazee	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Sibley SWCD)	\$13,433.63	\$13,433.63	1/13/2016	N
FR14P2-3 John Dacey	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Sibley SWCD)	\$8,500.00	\$8,500.00	12/14/2016	N
FR14P2-4 Howard Brinkman	Streambank or Shoreline Protection	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Sibley SWCD)	\$35,000.00	\$35,000.00	12/12/2017	N
FR14P2-5 Duane Kistner	Streambank or Shoreline Protection	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Sibley SWCD)	\$36,662.00	\$36,662.00	12/12/2017	N
FR14P2-6 Jim Carlson	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Sibley SWCD)	\$6,500.00	\$6,500.00	11/14/2017	N
FR14P2-7 Jesse Taralseth	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Sibley SWCD)	\$3,412.00	\$3,412.00	12/14/2016	N
FR14P2-9 Franz Schauer	Agricultural Practices	Current State Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Sibley SWCD)	\$23,460.00	\$23,460.00	11/14/2017	N

Activity Details Summary

Activity Details	Total Action Count	Total Activity Mapped	Proposed Size / Unit	Actual Size / Unit
580 - Streambank and Shoreline Protection	3	3	1 COUNT	1 COUNT
412 - Grassed Waterway and Swales	1	1	550 LINEAR FEET	550 LINEAR FEET
410 - Grade Stabilization Structure	3	3	1 COUNT	1 COUNT
638 - Water and Sediment Control Basin	5	5	1 COUNT	1 COUNT

Proposed Activity Indicators

Activity Name	Indicator Name	Value & Units	Waterbody	Calculation Tool	Comments
---------------	----------------	---------------	-----------	------------------	----------

Final Indicators Summary

Indicator Name	Total Value	Unit
SEDIMENT (TSS)	365.35	TONS/YR
PHOSPHORUS (EST. REDUCTION)	372.40	LBS/YR
SOIL (EST. SAVINGS)	479.84	TONS/YR

Grant Activity

Grant Activity - Administration/Technical			
Description	Time allotted to administration, investigation, engineering and checkout out of practice.		
Category	TECHNICAL/ENGINEERING ASSISTANCE		
Start Date	19-Oct-15	End Date	11-Jan-16
Has Rates and Hours?	No		
Actual Results	<p>Project FR14P2- 2. M & M Engineering (\$1760.00) fees to design and check out construction of gully stabilization project. Time spent by Technician reviewing and looking for funding. 24.75 hours @ \$37.85/hour. District Manager reviewing project with M & M Engineering onsite 2.5 hours @ \$63.50/hour. District Technician reviewing plans, pre-construction meeting, post-construction checkout and survey. 20 hours @ \$26.05/hour. Project FR14P2-1 Technician time spent on site visit, survey, design, pre-construction meeting, construction inspections and post construction checkout. 39 hours @ \$28.32/hour and 3 hours @ \$37.85/hour. The actual expenditure taken is \$3,360.91 knowing this is less. On Project FR14P2-3 the technician spent 72 hours (at \$29.71) talking to the landowner, surveying, helping with design, staking, pre-construction documentation and all other work necessary for this project to be completed. Expenditures taken are less than what was accrued. Project FR14P2-7 required 29 hours of technician time to complete this project (29hours @ \$29.71/hour). Expenditures taken are less than what was accrued. The total TA taken to date are \$7,535.44. 2017 hours used on Projects FR14P2-4, FR14P2-5, FR14P2-6, FR14P2-8, FR14P2-9 were Tech \$31.30/hr X 41 hours = \$1,283.30, Tech \$47.37/hr X 308 hours = \$14,589.96, Tech \$42.49/hr X 273 hours = \$11,561.97</p>		

Grant Activity - FR14-4 Rodger Slater			
Description	Repair a grade stabilization structure that was damaged in 2014 flooding. Install a waterway to stop erosion that started with 2014 flooding.		
Category	AGRICULTURAL PRACTICES		
Start Date	13-Sep-16	End Date	08-Nov-17
Has Rates and Hours?	No		
Actual Results	<p>Repaired a grade stabilization structure that was damaged from flooding in 2014. A 550 foot grass waterway was also constructed to stop erosion that started as a result of the 2014 heavy rains. This project also needed funds from the 2014 Flood Relief Phase 2 Grant (Project # 14P2-8). Total project cost was \$43,500.00.</p>		

Activity Action - FR14-4 Rodger Slater			
Practice	410 - Grade Stabilization Structure	Count of Activities	1
Description	Repaired grade stabilization structure that failed after 2014 heavy rains.		
Proposed Size / Units	1.00 COUNT	Lifespan	15 Years
Actual Size/Units	1.00 COUNT	Installed Date	8-Nov-17
Mapped Activities	1 Point(s)		

Final Indicator for FR14-4 Rodger Slater			
Indicator Name	SEDIMENT (TSS)	Value	11.20
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Minnesota River		
Final Indicator for FR14-4 Rodger Slater			
Indicator Name	SOIL (EST. SAVINGS)	Value	22.40
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Minnesota River		
Final Indicator for FR14-4 Rodger Slater			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	12.88
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Minnesota River		

Activity Action - FR14-4 Rodger Slater			
Practice	412 - Grassed Waterway and Swales	Count of Activities	1
Description	Constructed a grass waterway 550 feet long.		
Proposed Size / Units	550.00 LINEAR FEET	Lifespan	15 Years
Actual Size/Units	550.00 LINEAR FEET	Installed Date	8-Nov-17
Mapped Activities	1 Polygon(s)		

Final Indicator for FR14-4 Rodger Slater			
Indicator Name	SOIL (EST. SAVINGS)	Value	16.10
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Minnesota River		
Final Indicator for FR14-4 Rodger Slater			
Indicator Name	SEDIMENT (TSS)	Value	8.05
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)

Waterbody	Minnesota River		
Final Indicator for FR14-4 Rodger Slater			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	9.26
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Minnesota River		

Grant Activity - FR14P2-1 William Schwab			
Description	Repair water and sediment control basin damaged during 2014 June rain event.		
Category	AGRICULTURAL PRACTICES		
Start Date	13-Oct-15	End Date	14-Jun-16
Has Rates and Hours?	No		
Actual Results	Water and sediment control structure repaired according to the plans developed for the site.		

Activity Action - FR14P2-1 William Schwab			
Practice	638 - Water and Sediment Control Basin	Count of Activities	1
Description	Repaired water and sediment control basin damaged in June 2014 flooding. The technician spent 39 hours @ \$28.32/hr and 3 @ \$37.85/hr talking to landowner, designing, staking, construction checks etc. on this project.		
Proposed Size / Units	1.00 COUNT	Lifespan	10 Years
Actual Size/Units	1.00 COUNT	Installed Date	17-May-16
Mapped Activities	1 Point(s)		

Final Indicator for FR14P2-1 William Schwab			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	18.63
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody	Middle MN		

Final Indicator for FR14P2-1 William Schwab			
Indicator Name	SEDIMENT (TSS)	Value	11.76
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody	Middle MN		

Final Indicator for FR14P2-1 William Schwab			
Indicator Name	SOIL (EST. SAVINGS)	Value	46.8
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody	Middle MN		

Grant Activity - FR14P2-10 Verne Schlueter			
Description	Repair a streambank that has eroded from flooding that occurred during the 2014 flood events.		
Category	STREAMBANK OR SHORELINE PROTECTION		
Start Date	14-Feb-17	End Date	01-Dec-17
Has Rates and Hours?	No		
Actual Results	Repaired streambank erosion that eroded from flooding that occurred in 2012. The bank was re-sloped and then armored with Class IV rock. \$26,267.57 was paid out of Flood Relief Phase 2 (FR14P2-10) funds and \$8,824.43 was funded with Flood Relief Phase 3 (FR14P3-1).		

Activity Action - FR14P2-10 Verne Schlueter			
Practice	580 - Streambank and Shoreline Protection	Count of Activities	1
Description	Re-sloped and riprapped eroded strambank from past large rain events.		
Proposed Size / Units	1.00 COUNT	Lifespan	20 Years
Actual Size/Units	1.00 COUNT	Installed Date	1-Dec-17
Mapped Activities	1 Line(s)		

Final Indicator for FR14P2-10 Verne Schlueter

Indicator Name	SEDIMENT (TSS)	Value	25.03
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)
Waterbody	High Island Creek		

Final Indicator for FR14P2-10 Verne Schlueter

Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	28.79
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)
Waterbody	High Island Creek		

Final Indicator for FR14P2-10 Verne Schlueter

Indicator Name	SOIL (EST. SAVINGS)	Value	25.03
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)
Waterbody	High Island Creek		

Grant Activity - FR14P2-2 Jeff Brazee			
Description	Repair of damage from down cutting during June 2014 rain event.		
Category	AGRICULTURAL PRACTICES		
Start Date	10-Nov-15	End Date	13-Jan-16
Has Rates and Hours?	No		
Actual Results	Drop structure constructed to repair damage from down cutting during June 2014 rain event. Project FR14P2- 2. .		

Activity Action - FR14P2-2 Jeff Brazee			
Practice	410 - Grade Stabilization Structure	Count of Activities	1
Description	Installed a grade stabilization structure to stop erosion by driveway and road. M&M Engineering \$1760.00, 24.75 technician hours @ \$37.85/hr 2.5 manager hours @ \$63.50/ hr and 20 technician hours @ \$26.05/hr working on this project.		
Proposed Size / Units	1.00 COUNT	Lifespan	10 Years
Actual Size/Units	1.00 COUNT	Installed Date	7-Jan-16
Mapped Activities	1 Point(s)		

Final Indicator for FR14P2-2 Jeff Brazee			
Indicator Name	SEDIMENT (TSS)	Value	157.5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Minnesota River		

Final Indicator for FR14P2-2 Jeff Brazee			
Indicator Name	SOIL (EST. SAVINGS)	Value	157.5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Minnesota River		

Final Indicator for FR14P2-2 Jeff Brazee			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	181.13
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Minnesota River		

Grant Activity - FR14P2-3 John Dacey			
Description	WASCOB to be installed to stop erosion that started from during heavy rain events in June 2014.		
Category	AGRICULTURAL PRACTICES		
Start Date	26-Jan-16	End Date	09-Nov-16
Has Rates and Hours?	No		
Actual Results	Installed a water and sediment control basin to control erosion along a gully leading to the High Island Creek		

Activity Action - FR14P2 -3 John Dacey			
Practice	638 - Water and Sediment Control Basin	Count of Activities	1
Description	Install structure to control erosion along gully. The technician spent 72 hours @ \$29.71/hr. The technician spent 72 hours @ \$29.71/hr doing site visits, talking to landowner, design, construction checks etc. on this project.		
Proposed Size / Units	1.00 COUNT	Lifespan	10 Years
Actual Size/Units	1.00 COUNT	Installed Date	9-Nov-16
Mapped Activities	1 Point(s)		

Final Indicator for FR14P2 -3 John Dacey			
Indicator Name	SEDIMENT (TSS)	Value	3.23
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Minnesota River		

Final Indicator for FR14P2 -3 John Dacey			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	3.23
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Minnesota River		

Final Indicator for FR14P2 -3 John Dacey			
Indicator Name	SOIL (EST. SAVINGS)	Value	8.5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Minnesota River		

Grant Activity - FR14P2-4 Howard Brinkman			
Description	Project is to correct erosion of stream bank that occurred during heaving rains from June 2014.		
Category	STREAMBANK OR SHORELINE PROTECTION		
Start Date	9-Feb-16	End Date	06-Dec-17
Has Rates and Hours?	No		
Actual Results	Installed riprap to control erosion of the strambank from past rain events.		

Activity Action - FR14P2-4 Howard Brinkman			
Practice	580 - Streambank and Shoreline Protection	Count of Activities	1
Description	Repaired the streambank with riprap to stop erosion of bank from high water events.		
Proposed Size / Units	1.00 COUNT	Lifespan	20 Years
Actual Size/Units	1.00 COUNT	Installed Date	6-Dec-17
Mapped Activities	1 Line(s)		

Final Indicator for FR14P2-4 Howard Brinkman			
Indicator Name	SOIL (EST. SAVINGS)	Value	44.8
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)
Waterbody	High Island Creek		

Final Indicator for FR14P2-4 Howard Brinkman			
Indicator Name	SEDIMENT (TSS)	Value	44.80
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)
Waterbody	High Island Creek		

Grant Activity - FR14P2-5 Duane Kistner			
Description	Project is to correct erosion of stream bank that occurred during heaving rains from June 2014.		
Category	STREAMBANK OR SHORELINE PROTECTION		
Start Date	9-Feb-16	End Date	01-Dec-17
Has Rates and Hours?	No		
Actual Results	Installed riprap and re-sloped streambank to stop erosion from past excessive rain events.		

Activity Action - FR14P2-5 Duane Kistner			
Practice	580 - Streambank and Shoreline Protection	Count of Activities	1
Description	Repaired streambank with riprap and re-sloping from excessive past rain events.		
Proposed Size / Units	1.00 COUNT	Lifespan	20 Years
Actual Size/Units	1.00 COUNT	Installed Date	1-Dec-17
Mapped Activities	1 Line(s)		

Final Indicator for FR14P2-5 Duane Kistner			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	67.51
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)
Waterbody	High Island Creek		

Final Indicator for FR14P2-5 Duane Kistner			
Indicator Name	SOIL (EST. SAVINGS)	Value	58.71
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)
Waterbody	High Island Creek		

Final Indicator for FR14P2-5 Duane Kistner			
Indicator Name	SEDIMENT (TSS)	Value	58.71
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH STABILIZATION)
Waterbody	High Island Creek		

Grant Activity - FR14P2-6 Jim Carlson

Description	Install a water and sediment control structure to control erosion that began with the heavy rains from June 2014.		
Category	AGRICULTURAL PRACTICES		
Start Date	12-Jul-16	End Date	10-Nov-17
Has Rates and Hours?	No		
Actual Results	Installed a WASCOB to stop erosion from erosion that started from the heavy rains and flooding in 2012.		

Activity Action - FR14P2-6 Jim Carlson

Practice	638 - Water and Sediment Control Basin	Count of Activities	1
Description	Install a WASCOB to control erosion from excessive moisture in June 2014.		
Proposed Size / Units	1.00 COUNT	Lifespan	15 Years
Actual Size/Units	1.00 COUNT	Installed Date	10-Nov-17
Mapped Activities	1 Point(s)		

Final Indicator for FR14P2-6 Jim Carlson

Indicator Name	SOIL (EST. SAVINGS)	Value	36.75
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Minnesota River		

Final Indicator for FR14P2-6 Jim Carlson

Indicator Name	SEDIMENT (TSS)	Value	18.38
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Minnesota River		

Final Indicator for FR14P2-6 Jim Carlson

Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	21.13
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Minnesota River		

Grant Activity - FR14P2-7 Jesse Taralseth			
Description	Install a water and sediment control structure to control erosion that began with the heavy rains from June 2014.		
Category	AGRICULTURAL PRACTICES		
Start Date	10-Aug-16	End Date	04-Nov-16
Has Rates and Hours?	No		
Actual Results	Installed a water and sediment control basin to control erosion from heavy rain events.		

Activity Action - FR14P2-7 Jesse Taralseth			
Practice	638 - Water and Sediment Control Basin	Count of Activities	1
Description	Installed a water and sediment control basin to curb erosion from heavy rains. The technician spent 29 hours @ \$29.71/ hr on site visits, designs, talking to landowner, construction checks, etc. on this project.		
Proposed Size / Units	1.00 COUNT	Lifespan	10 Years
Actual Size/Units	1.00 COUNT	Installed Date	4-Nov-16
Mapped Activities	1 Point(s)		

Final Indicator for FR14P2-7 Jesse Taralseth			
Indicator Name	SOIL (EST. SAVINGS)	Value	21.25
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Minnesota River		

Final Indicator for FR14P2-7 Jesse Taralseth			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	5.69
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Minnesota River		

Final Indicator for FR14P2-7 Jesse Taralseth			
Indicator Name	SEDIMENT (TSS)	Value	5.69
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Minnesota River		

Grant Activity - FR14P2-9 Franz Schauer			
Description	Repair a damaged WASCOB and a grade stabilization structure damaged from heavy rains and flooding in 2014.		
Category	AGRICULTURAL PRACTICES		
Start Date	11-Oct-16	End Date	24-Oct-17
Has Rates and Hours?	No		
Actual Results	Repaired a water and sediment control basin. Also repaired a grade stabilization structure. Both were damaged from excessive rains in 2014.		

Activity Action - FR14P2-9 Franz Schauer			
Practice	638 - Water and Sediment Control Basin	Count of Activities	1
Description	Repaired a water and sediment control basin.		
Proposed Size / Units	1.00 COUNT	Lifespan	10 Years
Actual Size/Units	1.00 COUNT	Installed Date	24-Oct-17
Mapped Activities	1 Point(s)		

Final Indicator for FR14P2-9 Franz Schauer			
Indicator Name	SOIL (EST. SAVINGS)	Value	8
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Minnesota River		

Final Indicator for FR14P2-9 Franz Schauer			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Minnesota River		

Final Indicator for FR14P2-9 Franz Schauer			
Indicator Name	SEDIMENT (TSS)	Value	4
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Minnesota River		

Activity Action - FR14P2-9			
Practice	410 - Grade Stabilization Structure	Count of Activities	1
Description	Repaired a damaged grade stabilization structure.		
Proposed Size / Units	1.00 COUNT	Lifespan	10 Years
Actual Size/Units	1.00 COUNT	Installed Date	24-Oct-17
Mapped Activities	1 Point(s)		

Final Indicator for FR14P2-9			
Indicator Name	SEDIMENT (TSS)	Value	17
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Minnesota River		
Final Indicator for FR14P2-9			
Indicator Name	SOIL (EST. SAVINGS)	Value	34
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Minnesota River		
Final Indicator for FR14P2-9			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	19.15
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Minnesota River		

Grant Attachments

Document Name	Document Type	Description
2014 DR-4182 Flood Relief Phase 2	Grant Agreement	2014 DR-4182 Flood Relief Phase 2 - Sibley SWCD
2014 DR-4182 Flood Relief Phase 2 executed	Grant Agreement	2014 DR-4182 Flood Relief Phase 2 - Sibley SWCD
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 03/21/2016
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/25/2017
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 04/10/2017
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 04/10/2017
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 05/02/2017
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 03/27/2018
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 02/12/2016
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/13/2016
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 05/02/2017

Document Name	Document Type	Description
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 03/27/2018
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 03/27/2018
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/23/2018
Amendment	Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Sibley SWCD)
ExtensionRequest_Sibley	Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Sibley SWCD)
Financial Report	Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Sibley SWCD)
Needs Justification	Grant	2014 - Minnesota Flood Relief Grant Phase 2 (Sibley SWCD)
P16-1110 Checklist	Journal	Journal Dated - 07/14/2017